



## Pipe Lining Projects

Project No.	Street	Location	Length (ft)	Schedule	Status
SSR 2017-02	Wall Street	Between College Street and Orange Street	1,288	Sept-Nov 2017	Complete
SSR 2017-02	Peck Street	Between Ferry Street and Blatchley Avenue	1,015	Sept-Nov 2017	Complete
SSR 2017-02	Crown Street	Between Church Street and State Street	879	Sept-Nov 2017	Complete
SSR 2017-02	Crown Street	Between High Street and College Street	257	Sept-Nov 2017	Complete
SSR 2017-02	Ferry Street	Between Dover Street and Fox Street	152	Sept-Nov 2017	Complete
SSR 2017-02	Sargent Drive	In front of La Quinta Hotel	307	Sept-Nov 2017	Complete
SSR 2017-02	East Ramsdell Street	Between Ramsdell Place and Whalley Ave	484	Sept-Nov 2017	Complete
SSR 2018-04	York Street	Between Elm and George Street	1,569	May-June 2018	Ongoing