

## **YALE CAMPUS/TRUMBULL STREET AREA SEWER SEPARATION - PHASE 2**

**Update January 12, 2024**

Construction for the Sewer Separation Project in the vicinity of Pearl Street, Lincoln Street, Bradley Street, Whitney Avenue and Sachem Street in New Haven will occur through 2024. Once completed, the project will have separated approximately 120 acres of storm water from the sanitary sewer system. This will improve roadway drainage, reduce rainwater flows to the sewage treatment plant and increase the available capacity in the sewer system to reduce combined sewer overflows.

### **UTILITY RELOCATION WORK TO CONTINUE** **SANITARY SEWER LINING TO BEGIN**

### **PARKING BANS WILL BE POSTED - TOWING OF VEHICLES MAY OCCUR.**

### **TRAFFIC ADVISORY**

Work Areas require Temporary Parking Bans. If you will be out of Town, please arrange for someone to move your vehicle if a Parking Ban is posted.

Lane Closures and Detours will be required to create a safe work zone and a safe travel zone for the public.

Please drive, bicycle, or walk cautiously and allow extra time to reach your destination.

### **STORM DRAIN CONSTRUCTION AREAS**

- **PEARL ST –WORK**

Installation of a new sanitary sewer structure near the intersection of Pearl St at Orange St is scheduled for the week of January 15<sup>th</sup>. The work is weather dependent.

Relocation of the Pearl Street water main near the intersection with State Street is expected to continue.

Relocation of Water Services along Pearl St that are in conflict will continue. The RWA will reach out to affected customers.

Investigation and potential work for the Relocation of the Orange St Water Main at Pearl St may begin.

Potential for Cured in Place Pipe Lining (CIPPL) of existing sewer mains. Notices will be provided using door hangers, to affected properties One Week in advance of CIPPL to affected customers. The CIPPL on Pearl St between Orange St and State St will require partial road closures to through traffic. Sections of Pearl St will be temporarily converted to two-way traffic to allow residents to access their properties.

## YALE CAMPUS/TRUMBULL STREET AREA SEWER SEPARATION - PHASE 2

- **ORANGE ST –WORK**

Investigation and potential work for the Relocation of the Orange St Water Main at Pearl St may begin.

- **LINCOLN ST - WORK –**

Relocation of water services in conflict with the new storm drainage is scheduled to begin the week of January 22<sup>nd</sup>. The RWA will reach out to affected customers.

Potential of Water Main Relocation at the intersection of Lincoln St at Pearl St may begin.

Cured in Place Pipe Lining (CIPPL) of existing sewer mains is tentatively scheduled for Saturday January 20<sup>th</sup> or 27<sup>th</sup> to avoid impacting buses and school traffic. Initial One-Week Notices were provided. A One Day confirmation Notice will be provided to affected customers in advance of the pipe lining.

- **BRADLEY ST - WORK -**

Cured in Place Pipe Lining (CIPPL) of existing sewer mains is scheduled for Monday January 15<sup>th</sup> to coincide with the school being closed. Initial One-Week Notices were provided. A One Day confirmation Notice will be provided to affected customers in advance of the pipe lining.

The western most section of Bradley St CIPPL is tentatively scheduled for later in the week of January 15<sup>th</sup>, weather permitting. Initial One-Week Notices were provided. A One Day confirmation Notice will be provided to affected customers in advance of the pipe lining.

Potential for the installation of communications conduits between Lincoln St and Whitney Av may begin.

- **WHITNEY AV - WORK -**

Cured in Place Pipe Lining (CIPPL) of existing sewer mains is scheduled to begin the week of January 15<sup>th</sup>. The actual dates depend on the weather. Initial One-Week Notices were provided. A One Day confirmation Notice will be provided to affected customers in advance of the pipe lining.

- **SACHEM ST - WORK –**

No work is currently scheduled.

### GREEN INFRASTRUCTURE CONSTRUCTION AREAS

- **PROJECT WIDE - INVESTIGATION and LAYOUT CONTINUES -**

Surveyors and Utilities will be marking the pavement to identify proposed work and existing buried utilities. Work to construct the Green Infrastructure has not yet been scheduled.

Green Infrastructure is proposed for areas of Orange St, Humphrey St, Clark St, Eld St, Bradley St, Nash St, Mechanic St, and Winchester Av.

Installation of Temporary Signs to identify the Proposed Bio Swale locations may be installed. These signs will provide contact information for the abutting property owners to learn more about the proposed bio swale.

## **YALE CAMPUS/TRUMBULL STREET AREA SEWER SEPARATION - PHASE 2**

**Thank you for your patience as we work to improve the environment for future generations.  
A map providing an overview of the project can be found on the next page.**





## YALE CAMPUS/TRUMBULL STREET AREA SEWER SEPARATION - PHASE 2

### Disclaimer:

Sewer mapping data is for planning purposes only. Although compiled from record plans, there is no guarantee that this data is free from errors and omissions.

1:8,000



8/11/2023